

APPENDIX C TRANSMISSION PROJECT STATUS AND ASSUMPTIONS

STATUS OF PG&E, SDG&E, AND SCE TRANSMISSION PROJECTS

Appendix B of the February 11, 2003 Staff Draft Report entitled *Preliminary Electricity and Natural Gas Infrastructure Assumptions* includes a comprehensive description of each of PG&E's, SDG&E's, and SCE's transmission projects. The information presented was based on each utility's 2002 transmission expansion plan submitted to the CA ISO, as well as each utility's latest (as of February 3, 2003) monthly status report submitted to the CPUC in response to AB 970 requirements.

An update of these tables is presented here. These tables were created from each utility's latest (as of July 1, 2003) monthly status report, as well as the *2003 California ISO Controlled Grid Final Study Plan, Version 2.2* released on July 16, 2003. The *Study Plan* presents only the major transmission projects (230 kV and above) which were approved by the CA ISO, whereas the utility monthly filings contain all transmission projects. With respect to the major projects, staff has used its informed judgment to resolve the few discrepancies found among these documents.

Tables C-1 through C-7 show the status of the projects in each of the seven PG&E planning areas (Humboldt Area, North Coast and North Bay Areas, Central Coast and Los Padres Areas, North Valley Area, Central Valley Area, Greater Fresno and Kern Areas, and Greater Bay Areas, respectively.) Table C-8 shows the status of SDG&E projects, while Table C-9 shows the status of SCE projects. The information about each project includes its identification number assigned by the Participating Transmission Owner (PTO), project name, purpose, current projected or actual on-line date, status of CA ISO approval, status of PTO funding approval, whether or not a Certificate of Public Convenience and Necessity (CPCN) is required from the CPUC, project status, and description/comments.

TRANSMISSION UPGRADES ASSUMED IN SIMULATIONS

There are seven major transmission projects conservatively expected in the next ten years which are modeled in MarketSymTM simulations. Staff has previously reported on the status of these projects in two reports: (1) the February 11, 2003 Staff Draft Report entitled *Preliminary Electricity and Natural Gas Infrastructure Assumptions*; and (2) the May 2003

Staff Report entitled *Electricity Infrastructure Assessment*. The following information is current as of July 31, 2003.

1. Path 15 upgrade: The addition of a third 500 kV line between Los Banos and Gates would reduce a major intrastate bottleneck that limits economic transfers between northern and southern California. This joint TransElect/Western Area Power Administration (WAPA)/PG&E project is modeled by increasing the North-to-South capacity by 1,135 MW and the South-to-North capacity by 1,500 MW beginning in January 2005. Staff learned from WAPA at the June 10, 2003 IEPR Electricity Infrastructure Assessment Workshop that approximately two-thirds of the right-of-way has been acquired. A contractor has been selected to construct the upgrade. Construction will begin when all of the right-of-way has been acquired, which is expected by the end of summer 2003. The project is expected to be on line on or before December 2004.
2. Path 26 (Midway to Vincent) upgrade: This project would allow an increase in the path rating from 3,000 MW to 3,400 MW by installing a new remedial action scheme (RAS) to drop new generation in PG&E's Midway area in the event of a contingency. Due to an explosion and fire at SCE's Vincent transformer bank 2AA on March 21, 2003, the current transfer capability of Path 26 is 2,500 MW. Because the installation of a fourth transformer at Vincent had already been planned for July 1, 2003, the fourth transformer will now serve as a functional equivalent for transformer bank 2AA, thereby allowing a return to a path rating of 3,000 MW once it becomes operational. The RAS upgrades are being made independent of the transformer installation, and according to PG&E should be operational by November 2003. Staff had previously assumed an effective date of October 2003; the slip of one month will not impact staff's simulations. On July 17, 2003 the WECC confirmed that the Path 26 accepted rating is 3,400 MW in the north-to-south direction, while the existing accepted rating in the south-to-north direction remains unchanged at 3,000 MW. However, the 3,400 MW north-to-south maximum flow will not be achieved physically until the replacement transformer bank becomes operational, which is currently estimated to occur on August 7, 2003.
3. Path 45 upgrade: The physical upgrades (line reconductoring from the La Rosita Substation in Mexico to the Imperial Valley Substation in California) necessary to increase the entire path rating from about 408 MW to 800 MW were completed in November 2001. On July 17, 2003 the WECC confirmed that the Path 45 accepted rating is now 800 MW in the south-to-north direction, while the existing accepted rating in the north-to-south direction remains unchanged at 408 MW.
4. Miguel-Mission and Imperial Valley Substation upgrades: The combination of these upgrades will allow for an additional 560 MW of capacity to be delivered to the San Diego load center. The CPUC approved the construction of these projects based on their economic (rather than reliability) merits on February 27, 2003; however, SDG&E must still obtain a Certificate of Public Convenience and Necessity (CPCN) for the Miguel-Mission portion of the project. The CPUC will expedite the CPCN since the economic need for the project has been established and the work will be done within SDG&E's

rights-of-way. Staff has assumed an on-line date of January 2005. The most recent SDG&E monthly filing to the CPUC shows an on-line date of June 2005.

5. Path 46 upgrade: Staff has assumed a 1,000 MW increase in the West of Colorado River path from the Imperial Irrigation District area to the SCE area in January 2009. Unlike the other projects discussed here, this is a generic project assumption that does not reflect an actual proposal by a project proponent, but is assumed to be needed to accommodate the movement of RPS-driven renewable energy from new geothermal facilities in the Salton Sea area.
6. Jefferson-Martin project: This reliability-driven project would increase the transfer capability from PG&E north of Path 15 into the San Francisco area from 700 MW to 1,100 MW. Staff has assumed the CPUC will issue its CPCN and construction will be complete by January 2006. According to PG&E, assuming the CPCN is granted by April 2004, land acquisition and project construction would start immediately to achieve an in-service date of September 2005 or earlier.
7. Valley-Rainbow project: Staff has modeled this project as an increase in transfer capability between SCE and SDG&E beginning in January 2009. The CPUC denied SDG&E a CPCN for this project in December 2002 (D.02-12-066). On January 23 2003 SDG&E filed two petitions, an Application for Rehearing of San Diego Gas & Electric Company Decision of 02-12-066 and a Petition to Modify Decision of 02-12-066. On May 12, 2003 the CPUC issued a decision denying rehearing of the Valley Rainbow decision and on June 5 2003, the CPUC issued a decision denying the Petition to Modify the Decision.

Table C-1
PG&E Transmission Projects – Humboldt Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On-line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T376	Humboldt 60 kV Protection Upgrade	Resolve transient instability in the Humboldt area	9/1/2003	Yes	Yes	No	Construction	Upgrade to High Speed Protection Schemes.
T658	Humboldt-Arcata Jct. Third 60 kV Line	Reliability: Increase 60kV supply at Arcata Substation	10/1/2004	Yes (Scope modification)	Pending Cost Estimate	No (NOC)	Planning	Construct 3rd 60kV transmission line between Humboldt and Arcata Substation.

Table C-2
PG&E Transmission Projects – North Coast and North Bay Areas

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T572	Fulton – St. Helena Jct. 60 kV Line SCADA	Low voltages, emergency overload	3/31/2002	Yes	Yes	No	In service	Install Supervisory Control and Data Acquisition (SCADA) for remote load transfer operation.
T118	St. Helena - Pueblo 115 kV Line Reinforcement Project (Dunbar SCADA)	Emergency line overload and low voltage	4/1/2002	Yes	Yes	No	In service	
T643	Tulucay - Napa #1 & #2 60 kV Line Reinforcement	Resolve thermal overload	9/1/2002	Yes	Yes	No (NOC effective)	In service	Reconductor a 60 kV line.
T245	Lakeville 230/115 kV Transformer	Reliability: Resolve Emergency low voltage and thermal overloads	5/1/2004	Yes (Scope modification)	Yes	No	Planning	Replace Transformers Nos. 1 and 1A with one large (420 MVA) transformer.
T254	Sonoma/ Mendocino Coast Voltage Support	Reliability: Provide voltage support	5/1/2004	Yes	Yes	No	Planning	Install distribution capacitors at Big River Substation. 6/1/03: Install capacitor control devices at Fort Bragg, Elk, Point Arena and Philo to control existing station capacitors.
T199	Ignacio 115/60 kV Transformer	Reliability: Increase 60 kV supply	5/1/2006	Yes	Not yet	No	Planning	Add a new 115/60 kV transformer. 6/1/03: In-service date changed from "April or May 2006" to 5/06.
T571	Lakeville 230/60 kV Transformer	Reliability: Increase 60 kV supply at Lakeville	5/1/2006	Yes	Pending Cost Estimate	No	Planning	Add a new 230/60 kV transformer at Borden.

Table C-2 - Continued
PG&E Transmission Projects – North Coast and North Bay Areas

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T253	Sonoma - Napa Electric Transmission Capacity Project	Reliability: Increase capacity of power interchange	5/1/2006	Not yet	Pending Cost Estimate	CPCN/PT C TBD	Planning	Construct one or two 115 kV transmission circuits from Lakeville Substation to Sonoma and Pueblo Substations. May involve 230 kV facilities.
T654	Eagle Rock-Mendocino System Upgrade	Reliability: increase transmission capacity	TBD	Not yet	Pending Cost Estimate	TBD	Planning	In early planning stage, may involve construction of 230kV transmission facilities.
T777	Fulton-Santa Rosa 115 kV Lines	Reliability: category B; increase capacity of power interchange between substations.	TBD	Yes	Yes	No (NOC effective)	Construction	Reconductor 115 kV lines between Fulton and Santa Rosa Substations. 4/1/03: the Fulton-Munroe section is scheduled for May 2003. The Monroe-Santa Rosa Section is scheduled for December 2003. 6/1/03: In-service date changed from 5/1/03 and 12/1/03 to TBD, pending consultation with Federal agencies.

Table C-3
PG&E Transmission Projects – Central Coast and Los Padres Areas

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T698	Salinas 115/60 kV Transformer Capacity Increase	Reliability: Increase 60 kV supply	5/1/2004	Yes	Pending Cost Estimate	No	Planning	Install a third 115/60 kV transformer bank at Salinas Substation.
T049	Moss Landing- Green Valley 115 kV Line Reconductoring	Reliability: category B; increase capacity of power interchange between substations.	12/1/2004	Yes	Yes	No (NOC)	Planning	Reconductor both lines.
T833	Diablo Canyon Power Plant Special Protection System	Reliability: Increase grid reliability	4/1/2005	Yes	Pending Cost Estimate	No	Planning	SPS to trip generation. Change in schedule to coordinate with re-fueling. 5/1/03: On-line date moved to 4/1/05.
T737	Mesa 230/115 kV Special Protection System	Reliability	TBD	Not yet	Not yet	No	Planning	Install protection equipment to guard against thermal overloads. Further analysis concluded that this SPS is very complicated and extremely difficult to implement. PG&E will work with the ISO on an alternate.
T695	Salinas- Watsonville Plan	Reliability	TBD	Not yet	Not yet	No	Planning	In early planning stage, may involved construction of a new 60 kV transmission substation and line facilities.

Table C-4
PG&E Transmission Projects – North Valley Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T228	Paradise Area Reinforcement Project	Reliability: Resolve normal & emergency overload, low voltage	3/1/2002	Yes	Yes	No (PTC effective)	In service	Reliability: increase capacity of Paradise Substation.
T230	Cottonwood 60 kV Line Reconfiguration	Reliability: category A	7/31/2002	Yes	Yes	No	In service	Modify 60 kV switches.
N/A	Round Mountain 500/230 kV Transformer Bank Upgrade	Reliability	12/21/2003	N/A	Yes	No	Construction	Replace existing 3-280 MVA single phase bank with 4-374 MVA single phase banks.
T759	Atlantic Substation Second 230/60 kV transformer	Reliability: Increase 60 kV supply at Atlantic Substation	5/1/2005	Not yet	Pending Cost Estimate	No	Planning	Install second 230/60 kV transformer at Atlantic Substation. 4/9/03: ISO has insufficient information to assess project. Wants PG&E to resubmit no later than the completion of the 2003 Transmission Grid Expansion Plan.
T901	Cottonwood 230/60 kV Transformer	Reliability: Increase 60 kV supply at Cottonwood	5/1/2006	Yes	Not yet	No	Planning	Add a new 230/60 kV transformer at Cottonwood. 5/03: On-line date now 5/06.

Table C-5
PG&E Transmission Projects – Central Valley Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T673 / T675	Cortina-Colusa 60 kV Transmission	Reliability: Normal and emergency overloads, low voltages	2/1/2002	Yes	Yes	No (NOC effective)	In service	Reconductor portion of the Cortina-Colusa 60 kV Transmission Line #3.
T686	Palermo- Nicolaus Line Rerate	Reliability: resolve overloads	5/1/2002	Yes	Yes	No	In service	9/2/02: name changed from Palermo-Rio Oso to Palermo-Nicolaus because the utility updated its naming conventions. The original 2007 date was set to allow time to include potential project changes such as reconductoring. Instead, this became a rerate project and was completed in May 2002, per the CA ISO, 5/30/03.
N/A	Tracy Second 500/230 kV transformer bank	Resolve normal and emergency overloads	5/1/2002	N/A	Yes	No	In service	Install new transformer bank.
T691	Rio Oso- Atlantic and Rio Oso-Gold Hill 230 kV Lines Rerate	Resolve normal and emergency 115 kV line overloads	9/1/2002	Yes	No	No	In service	Rerate 230 kV lines. 9/02: on-line date moved up from 5/03 to 9/02.
T881	Path 26 Contingency RAS South-to- North	Reliability: Increase capacity of power interchange between PG&E and SCE	12/1/2002	Yes	Yes	No	In service	Install substation equipment at Midway Substation and modify computer software at the San Francisco RAS Controller.
T242	Goldhill 230/115 kV Transformer Bank	Reliability: Resolve thermal overload	5/1/2003	Yes	Yes	No	In service	Increase transformer capacity. 5/1/03: Replace transformer banks 2 & 3 with one large (420MVA) transformer.
T891	Vaca Dixon 230kV Circuit Breaker	Reliability: Increase transmission of 115 kV power and reduce RMR contract cost.	5/1/2003	Yes	Yes	No	In service	Install 230 kV breaker at Vaca Dixon Substation dedicated to the Vaca Dixon 230/115 kV Transformer No. 4.

Table C-5 - Continued
PG&E Transmission Projects – Central Valley Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T101	Atlantic-Del Mar New 60kV line	Reliability: Resolve normal overload and low voltage	5/1/2004	Yes	Yes	No (PTC effective)	Permitting	Currently in the CPUC permitting process. On-line dated changed from 5/1/03 to 5/1/04.
T758	Brighton Second 230/115 kV Transformer Bank	Reliability: Increase 115 kV supply	5/1/2004	Yes	Yes	No	Planning	Install second transformer.
T687	Colgate-Rio Oso Line Rerate	Reliability: Increase capacity of power interchange between substations	5/1/2004	Pending Cost Estimate	Yes	Exempt	Planning	Rerate 230kV transmission lines for capacity at 3 feet per second wind speed rather than 2 feet per second
T243	Colgate-Smartville 60 kV Line Reconductoring	Reliability: category B	5/1/2004	Yes	Pending Cost Estimate	No (NOC)	Planning	Reconductor Colgate-Smartville Nos. 1 and 2 lines. 01/27/03 PG&E Draft Yuba and Sutter Counties Long- Term Transmission Plan lists expected on-line date as 11/03.
T346	Cortina Substation Transformer Capacity Increase	Reliability: Resolve thermal overload	5/1/2004	Yes	Pending Cost Estimate	No	Planning	Install a new 230/115 kV transformer.
T678	Lockeford 230 kV Voltage Support	Reliability: Provide voltage support to area around Lockeford Substation	5/1/2004	Yes	Pending Cost Estimate	TBD	Planning	Loop the Brighton-Bellota 230 kV transmission line into Lockeford Substation; other alternatives are being investigated
T786	Lockeford 230/60 kV Capacity Increase	Reliability: resolve overload	5/1/2004	Yes	Yes	No	Planning	Replace existing 134 MVA transformer with two 200 MVA transformers. 5/1/03: Install 2nd 230/60 kV transformer. Project scope amended to include the replacement of the existing transformer due to its inadequate capability.

Table C-5 - Continued
PG&E Transmission Projects – Central Valley Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T845	Tesla 230/115 kV Transformer	Reliability: Increase 115 kV supply	5/1/2004	Yes	Yes	No	Planning	Replace 230/115 kV Transformer Bank No. 1
NA	Path 15 Upgrade; new 500 kV line (MOU project)	Increase transfer capability of Path 15 from 3,900 MW to 5,400 MW (south to north)	12/31/2004	Yes	N/A	N/A	Letter Agreement accepted by FERC on 6/12/02	May 2002 - MOU between Trans-Elect, PG&E, and Western has been initiated with the following ownership percentages: Trans-Elect at 72%, PG&E at 18%, and Western at 10%. PG&E would be responsible for substation modifications at Los Banos and Gates. Western would act as project manager. Letter Agreement filed with FERC on April 30, 2002, and accepted by FERC on 6/12/02. Approved by ISO Board on 6/25/02. Participants are working on more detailed agreements necessary to complete the project. No release date has been identified. 12/30/02 MOU (Construction and Coordination Agreement) signed between Western, TransElect, PG&E. 2/3/03: Western issued solicitation for construction work; expects completion by 12/31/04. 5/27/03: Contractor selected
T809	Salado 115 kV and 60 kV System	Reliability Category B	2004	No (scope changes)	No	No	Planning	4/9/03: CA ISO has insufficient information to assess project. Wants PG&E to resubmit no later than the completion of the 2003 Transmission Grid Expansion Plan.
T314	Colgate 230/60 kV Capacity Increase	Reliability: Increase power to 60 kV grid	5/1/2005	Yes	Pending Cost Estimate	No	Planning	Installation of second transformer is an infeasible alternative. Other options are being assessed to determine recommended alternative. 5/1/03: Install 2nd 230/60 kV transformer at Colgate Powerhouse
T815	Marysville- Smartville 60 kV Line	Reliability: Increase 60 kV capacity to Marysville Substation	5/1/2005	Not yet	No	No (PTC)	Planning	PG&E is not requesting ISO approval at this time. Additional analysis will be performed as part of the 2003 Expansion Plan to determine a preferred plan. 5/1/03: In-service date changed from 5/07 to 5/05.

Table C-5 - Continued
PG&E Transmission Projects – Central Valley Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T783	Vaca Dixon 230/115 kV Transformer Replacement	Vaca Dixon 230/115 kV Transformer Replacement	5/1/2005	Yes	Pending Cost Estimate	No	Planning	Transformer replacement. The addition of a 230 kV circuit breaker has changed the timing of this project
T444	Gold Hill-Placer 115 kV Lines	Reliability: category B; increase 115 kV supply to the Placer area	5/1/2006	Yes	Pending Cost Estimate	No (NOC)	Planning	Reconductor the limiting sections of the No. 2 line. 5/15/03: on-line date changed to 5/06.
T177	West Sacramento - Davis	Reliability: Serve increased loads	5/1/2006	Yes	Pending Cost Estimate	No (NOC/ PTC TBD)	Planning	Convert 60 kV facilities to 115 kV. 3/5/03: on-line date moved from 5/04 to 5/06.
T903 (PG&E) and 04833 (SCE)	Path 26 Upgrade Project, Phase 1 (Short-term solution) - - RAS to Drop SCE Load	Economic: Increase transfer capability and relieve transmission congestion	11/3/03 (staff estimate)	Yes	Yes (PG&E)	No	Planning	Phase 1. Project added on 5/1/02. Modify the existing remedial action scheme to trip generation in the Midway area for a 500 kV double line outage. This would increase the north-to-south transfer capability of Path 26 from the existing 3000 MW to 3400 MW (short-term solution). See also the Path 26 Upgrade Project Long-term solution. 1/27/03: SCE lists project as under construction, expected on-line 6/1/03; PG&E expects project on-line 11/03.

Table C-6
PG&E Transmission Projects – Greater Fresno and Kern Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T362	Oakhurst Area Reinforcement: Kerckhoff 1- Kerckhoff 2 Lines and Breakers	Reliability: Emergency overload, low voltages	3/1/2002	Yes	Yes	No	In service	Breaker work completed in 3/02. See T756 for Phase 2 reconductoring work.
T765	Midway Third 500/230 kV Transformer	Reliability: Resolve normal and emergency overloads	11/1/2002	Yes	Yes	No	In service	Install third transformer to accommodate new Kern County generation.
T646	Panoche - Panoche Jct. Line Reconductoring	Reliability: Resolve thermal overload	11/1/2002	Yes	Yes	No (NOC effective)	In service	Reconductor 115 kV lines between Panoche-Oro Loma and Panoche-Mendota. 3/4/03: PG&E indicates in-service date was 11/02.
T848	Madera Power- Newhall Reconductoring	Reliability: category B	11/13/2002	Yes	Yes	No	In service	Reconductor line.
T756	Oakhurst Area Reconductoring	Reliability: Increase capacity	1/18/2003	Yes	Yes	No (NOC effective)	In service	Reconductor Lines.
T717B	Reedley 115/70 kV Special Protection System	Reliability: Increase grid reliability	3/1/2003	Yes	Yes	No	In service	Install Special Protection Scheme at Reedley Substation to guard against thermal overloads. 6/2/03: In-service date changed from expected of 6/61/03 to actual of 5/1/03.
T706A	Wilson 115 kV Bus Reconfiguration	Reliability: Increase 115 kV power and reduce Reliability Must Run contract cost	4/1/2003	Yes	Yes	No	In service	Reconfigure the Wilson 115 kV bus to balance thermal loading between transformers Nos. 1 and 2.
T855	Wilson-Le Grand 115 kV Reconductoring	Reliability: category B	4/1/2003	Yes	Yes	No (NOC effective)	In service	Reconductor lines.
T857	Arco 230/70 kV Special Protection System	Reliability: Resolve low voltage	5/1/2003	Yes	Yes	No	In service	Expand the existing Special Protection System to guard against low voltage.

Table C-6 - Continued
PG&E Transmission Projects – Greater Fresno and Kern Area

T726	Midway-McCall 115 kV Line	Reliability: Increase capacity of power interchange between substations	5/1/2003	Yes	Yes	No	In service	Rerate lines and add SCADA.
T710	Los Banos Second 230/70 kV Bank	Reliability: Increase 70 kV supply	5/1/2004	Yes	Yes	No	Planning	Install second transformer bank. .
T496	Westpark-Magunden 115 kV Reconductoring	Reliability: Increase capacity of power interchange between substations	5/1/2004	Yes	Pending Cost Estimate	No (NOC)	Planning	Reconductor 115 kV lines.
T708	Wilson 230/115 kV Transformer Upgrade	Reliability: Increase 115 kV supply at substation	5/1/2004	Yes	Pending Cost Estimate	No	Planning	Transformer replacement. Replace 230/115 kV Bank No. 2 at Wilson Substation with a larger (420MVA) bank.
T762	Path 15 Upgrade, new 500 kV line	Reliability: Increase transfer capability of Path 15 from 3,900 MW to 5,400 (south-to-north)	10/1/2004	Yes	No	Yes	Application withdrawn 5/03	CPUC A.01-04-012. 5/22/03: CPUC granted PG&E's motion to withdraw its Application in D03-05-082. PG&E will join Trans-Elect and Western in a project to upgrade Path 15 (listed separately in these tables).
T773	Kern 230/115 kV Transformer Bank Replacement	Reliability: Increase 115 kV supply	5/1/2005	Yes	Pending Cost Estimate	No	Planning	Replace Transformer Bank 4 with a larger (420 MVA) bank.
T725	Midway 230/115 kV Transformer Bank Replacement	Reliability: Increase 115 kV supply	5/1/2005	Yes	Pending Cost Estimate	No	Planning	Replace Transformer Bank 1 with a larger (420 MVA) transformer.
T717A	Reedley Second 115/70 kV Transformer	Reliability: Increase 70 kV supply at Reedley	5/1/2005	Yes	Not yet	No	Planning	Add a second 115/70 kV transformer at Reedley
T706A	Wilson 230 kV Loop		5/1/2005	Yes	?	?	Detailed Scoping	Loop Warnerville-Border 230 kV line into Wilson.

Table C-6 - Continued
PG&E Transmission Projects – Greater Fresno and Kern Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T316	Borden Second 230/70 kV Transformer	Reliability: Increase 70 kV supply	5/1/2006	Yes	Pending Cost Estimate	No	Planning	Install second transformer.
T778	Henrietta 230/70 kV Capacity Increase	Reliability: Increase 70 kV supply at Henrietta Substation.	5/1/2008	Not yet	Pending Cost Estimate	No	Planning	Replace the 230/70 kV transformer at Henrietta Substation. Project postponed in 5/03 filing due to decrease in demand growth. 6/1/03: Status changed from "postponed" to "planning."

Table C-7
PG&E Transmission Projects – Greater Bay Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T339	BART SFO Extension - Shaw Road Sub	Interconnect BART's Shaw Substation to the transmission grid	1/1/2002	Yes	Yes	No	In service	Customer funded. Reliability: serve new loads.
T764A	Metcalf-Moss Landing 230 kV Lines Rerate	Reliability: Increase capacity of power interchange between substations	4/1/2002	Yes	Yes	No	In service	Project added on 6/1/02. 1/27/03 - ISO changed on-line date from 4/30/02 to 4/1/02.
T768	Pittsburg 230 kV Line Reactors	Normal and emergency overloads	4/1/2002	Yes	Yes	No	In service	For accommodating Los Medanos generation.
T635	San Mateo- Martin 115 kV Line Capacity Increase	Increase import capability to San Francisco, Daly City and the Peninsula Corridor	4/30/2002	Yes	Yes	No (NOC effective)	In service	Increase rating by re-conductoring the underground 115 kV "dips" near the S.F. International Airport and rerating the overhead 115 kV lines. 1/31/03: CA ISO revised on-line date from 5/02 to 4/02.
T665	Pittsburg- Tassajara 230 kV Line Reconductoring - Phase 2	Normal and emergency line overloads	5/1/2002	Yes	Yes	No (NOC effective)	In service	Reconductor remainder (12 miles) of Pittsburg- Tassajara transmission line. 1/27/03: CA ISO lists in- service date as 4/1/02, not 5/02.
T558 Phase I	Tesla Third 500/230 kV Transformer Bank	Resolve normal and emergency overloads	6/15/2002	Yes	Yes	No	In service	Install new transformer bank- delayed from 6/1/01. In service as of June 2002. See also T558 Phase II.
T745	Bay Area Reactive: Potrero 115 kV Shunt Capacitor	Reliability: Provide voltage support	6/17/2002	Yes	Yes	No	In service	Install 150 MVar of 115 kV shunt capacitors at the Potrero Power Plant switchyard.
T181	North Receiving Station - Santa Clara	New customer substation	7/31/2002	Yes	Yes	No	In service	Connect Silicon Valley Power's (City of Santa Clara) Northern Receiving Substation to both existing Newark-Scott 115kV lines. 6/1/02 - Project delayed from June to July 2002.

Table C-7 - Continued
PG&E Transmission Projects – Greater Bay Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T081	San Mateo South 115kV Transmission Reinforcements	Emergency 115 kV line overload	7/31/2002	Yes	Yes	No (NOC effective)	In service	Build 2nd Ravenswood-Bair line using existing structures. 6/1/02 - Project delayed from June to July 2002.
PM1133	South of San Mateo Special Protection Scheme	Reliability	11/1/2002	Yes	Yes	Unknown	In service	Install protection equipment to guard against an overlapping outage of two 230 kV lines, either the Ravenswood-San Mateo Nos. 1&2 or the Contra Costa- San Mateo Nos. 1&2. The SPS, if triggered, will trip up to 500 MW of customers in the mid-San Francisco Peninsula.
T088	BART SFO Extension - Santa Paula Sub	New customer substation	12/8/2002	Yes	Yes	No	In service	Customer funded. .
T787	Ravenswood-San Mateo 230 kV Line Reconductoring	Reliability: G-4, L- 1	12/31/2002	Yes	Yes	No (NOC effective)	In service	Install bundled conductors on #2 circuit.
T771	Monta Vista 230/115 kV Transformer Replacement	Resolve emergency overload. Reliability: category B	3/1/2003	Yes	Yes	No	In service	Replace Transformer No. 3 with a 420 MVA bank. 4/1/03: on-line as of 3//03, ahead of 5/03 schedule.
T784	Pittsburg- Martinez 115 kV Line Reconductoring	Reliability: category B	3/1/2003	Yes	Yes	No (NOC effective)	In service	Reconductor two 115 kV lines. 4/1/03: on-line 3/03 ahead of 5/03 schedule
T655A	Jefferson Bank Capacity - Protection Work	Emergency overload, low voltages	5/1/2003	Yes	Yes	No	In service	Modify 60 kV line projection in 2002, and install second Jefferson transformer in 2005 (see T655b). 7/1/02.
T340	Metcalf 230/115 kV Fourth Transformer Bank	Reliability: Resolve emergency transformers' overload	5/1/2003	Yes	Yes	No	In service	Install a fourth transformer. 9/1/02 - PG&E approval obtained.

Table C-7 - Continued
PG&E Transmission Projects – Greater Bay Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T590	Metcalf 500/230 kV Third Transformer	Reliability: Resolve emergency transformers' overload	5/1/2003	Yes	Yes	No	In service	Install third transformer.
T846	Newark/Dumbart on 115 kV Line	Reliability: category B	5/1/2003	Yes	Yes	No	In service	Install protection equipment to guard against an equipment overloading problem.
T769	San Jose B-FMC Junction 115 kV Line	Reliability: category B	5/1/2003	Yes	Yes	No	In service	Reconductor one span of the 115 kV line outside of San Jose B. 4/1/03: on-line date now 5/03.
T197	Ignacio 230/115 kV Capacity Increase	Resolve emergency overload	6/1/2003	Yes	Yes	No	In service	Install a new 230/115 kV transformer. 6/1/03: In-service date changed from 5/1/03 to 6/1/03.
T011	Northeast San Jose Reinforcement Project	Resolve normal and emerg. line and transformer overloads	6/1/2003	Yes	Yes	Yes; filed and completed in March 2002	In service	CPUC A.98-07-007. Construct new 230/115 kV Los Esteros Substation, two new 230 kV Los Esteros-Newark circuits, new 115 kV Los Esteros-Montague circuit, and reroute 115 kV line from Newark to Milpitas. The 230 kV circuits and 230/115 kV substation work is expected to be completed by late May/early June. The Los Esteros-Montague circuit is expected to be completed by early July 2003. 6/1/03: In-service date moved from 7/1/03 to 6/1/03.
T792	Pittsburg 230/115 kV Bank Capacity Increase	Congestion and RMR issues	6/1/2003	Yes	Yes	No	In service	Replace a smaller-size transformer (bank 12) with a 420 MVA transformer. 6/1/03: In-service date changed from 5/1/03 to 6/1/03.
T558 Phase II	Tesla 500/230 kV Third Transformer Bank	Resolve normal and emergency overloads	6/1/2003	Yes	Yes	No	In service	Install third transformer. Also see T558 phase I.

Table C-7 - Continued
PG&E Transmission Projects – Greater Bay Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T157	Tri-Valley Long Term Transmission Project	Resolve insufficient 60 kV normal capacity	7/1/2003	Yes	Yes	Yes; filed and completed on 10/10/01	Construction	Construct two 230/21 kV distribution substations and sections of 230 kV overhead and underground transmission lines. 6/1/03: In-service date changed from 5/1/03 to 7/1/03.
T767	Metcalf 500 kV Special Protection Scheme	Reliability: Category C	4/1/2004	Yes	Pending Cost Estimate	No	Planning	Install a special protection scheme to drop load after an overlapping outage of two 500 kV lines. 5/1/03: On-line date moved from 12/03 to 4/04.
T747	City of Santa Clara (Silicon Valley Power) - PG&E 230kV Interconnection	Tariff Compliance	5/1/2004	No	Pending Cost Estimate	No	Planning	Interconnect Silicon Valley Power's proposed 230 kV line from its Northern Receiving Station to Los Esteros Substation.
T902	East Shore 230 kV Circuit Breaker	Reliability: Increase reliability of supply	5/1/2004	Yes	Pending Cost Estimate	No	Planning	Install a 230 kV circuit breaker at East Shore.
T521	FMC 115 kV Loop	Increase service reliability	5/1/2004	Yes	Yes	No (PTC effective)	Planning	Second 115 kV line to FMC Distribution Substation. Check on permitting requirement on-going. 5/1/02 - On-line date changed from May 2003 to May 2004.
T744	Hunters Point-Potrero 115 kV Circuit	Reliability: Increase reliability of supply in San Francisco	5/1/2004	Yes	Pending Cost Estimate	PTC/ NOC TBD	Planning	Install a 115 kV underground cable between Potrero and Hunters Point Power Plant Switchyards.
T694	Metcalf - El Patio 115 kV Reconductoring	Reliability: Increase 115 kV supply	5/1/2004	Yes	Pending Cost Estimate	No (NOC)	Planning	Reconductor 115 kV lines between Metcalf and El Patio Substations.
T847	Newark-Fremont 115 kV Line	Reliability: Increase capacity of power interchange between substations	5/1/2004	Yes	Pending Cost Estimate	NOC	Planning	Reconductor the Newark-Fremont 115kV transmission line.
T656	Ravenswood 230/115kV Capacity Increase	Reliability: Increase 115kV at Substation	5/1/2004	Yes	Yes	No	Planning	Install 2nd 230/115kV transformer at Ravenswood Substation. 5/1/03: Project scope was increased to include the expansion of the 230 kV bus at Ravenswood.

Table C-7 - Continued
PG&E Transmission Projects – Greater Bay Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T790	Bay Area Reactive - Potrero SVC	Reliability: voltage support	9/1/2004	Yes	Not yet	No	Planning	Install a +240/-100 Static Var Compensator at either Potrero Switchyard or Hunters Point Switchyard.
T746	San Mateo- Martin 60kV Conversion to 115kV and Line Reconductoring	Reliability: Increase power supply to SF and northern San Mateo County	12/1/2004	Yes	Yes	Application withdrawn	Planning	The CPUC held evidentiary hearings on Feb. 25-27, 2002 to determine the plausible range of economic benefits from the Path 15 expansion project, on a stand-alone basis. Opening briefs were filed by ORA and PG&E on 6/14/02 regarding the potential application of General Order 131-D to the proposed MOU Path 15 upgrade project. Hearings were held on July 23, 2002, and additional testimony has been filed on the cost allocation of both the PG&E and the MOU projects (see ID# MOU). 1/31/03: CA ISO revised on-line date from TBD to 10/04. 3/7/03: CPUC issued proposed decision of ALJ Gottstein and alternate proposed decision of Cmsr. Lynch. Gottstein's proposed decision denies the project; Lynch's supports it. 5/22/03: CPUC gave permission to PG&E to withdraw its application.
T772	Contra Costa-Las Positas 230 kV Line	Reliability: category B; increase capacity of power interchange between substations.	5/1/2005	Yes	Pending Cost Estimate	No (NOC)	Planning	4/23/02 - Mirant has recently announced a two-year delay in its Contra Costa 8 power plant project. On line date changed from 5/1/03 to 5/1/05.
T655B	Jefferson Bank Capacity - Transformer Work	Emergency overload, low voltages	5/1/2005	Yes	Yes	No	Planning	Project added on 9/1/02. Install a second transformer bank. See also T655a (modify 60 kV line protection).
T854	Metcalf- Evergreen 115 kV Reconductoring	Reliability: Increase 115 kV supply	5/1/2005	Yes	Pending Cost Estimate	No (NOC)	Planning	Reconductor 115 kV lines between Metcalf and Evergreen Substations.

Table C-7 - Continued
PG&E Transmission Projects – Greater Bay Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T082	Jefferson-Martin New 230 kV Line	Transmission deficiency under contingency condition	9/1/2005	Yes	Yes	Pending	Planning	ISO Board approved the beginning of permitting process. See S.F. Peninsula Long-Term Planning Study. 5/1/02 - Environmental evaluation on-going. 9/1/02 - PG&E still preparing Proponent's Environmental Assessment. PG&E filed CPCN application 9/30/02. 1/10/03 - Pre-Hearing Conf. at CPUC.
T692	Metcalf-Piercy, Swift-Metcalf, and Newark- Dixon Landing 115 kV Reconductoring	Reliability: Increase capacity of power interchange between substations	5/1/2006	Yes	Pending Cost Estimate	No	Planning	Reconductor the lines. 3/5/03: on-line date moved from 5/1/05 to 5/1/06. 6/1/03: Name change, adding "Swift-Metcalf."
T776	Monta Vista 60 kV Upgrade	Reliability: Increase 60 kV supply	5/1/2006	Yes	Pending Cost Estimate	No	Planning	Replace the existing Monta Vista 115/60 kV transformer with a larger unit.
T141	Lone Tree Substation (Transmission)	Greater Bay Area/East Bay (Diablo)	5/1/2007	Yes	Pending Cost Estimate	CPCN/ PTC TBD	Planning	7/16/03: CA ISO identified this as a major project in the Controlled Grid Study Plan. Connect a new 230/21 kV distribution substation with two 45 MVA transformers to the transmission grid.
T142	Robles 230 kV Substation (Transmission)	Reliability: Load growth	5/1/2009	Yes	Pending Cost Estimate	CPCN/ PTC TBD	Planning (Postponed)	Project deferred to 2004 due to reduced demand growth. 5/03: Project listed as "postponed due to decrease in demand growth."
T073	Bay Area 500 kV Transmission Long Term Plan	Increased electric demand in the Bay Area	TBD	Not yet	Pending Cost Estimate	TBD	Planning	In the conceptual planning stage: final alternative is not selected. Phase 2 economic studies underway with input from the CA ISO, San Francisco, and Palo Alto.
NA	Metcalf- Evergreen 115 kV Lines Special Protection System	Reliability	TBD	Not yet	Not yet	No	Planning	Install protection equipment to guard against thermal overloads. Further analysis concluded that this SPS is very complicated and extremely difficult to implement. PG&E will work with the CA ISO on an alternate.
NA	Newark-Scott 115 kV Lines Special Protection System	Reliability	TBD	Not yet	Not yet	No	Planning	Install protection equipment to guard against thermal overloads. PG&E is evaluating the feasibility and desirability of this SPS.

Table C-7 - Continued
PG&E Transmission Projects – Greater Bay Area

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
T010	Nortech (Kifer-Trimble) 115 kV Loop	Reliability: Increase reliability of supply to Nortech Substation	TBD	Yes	Yes	No (PTC Effective)	Construction	CPU A.98-06-001. A.K.A. North San Jose Capacity Project. New 115 kV substation and new 115 kV lines. Has encountered local permitting delays. 4/1/03: on-line date changed from 5/03 to TBD. Loops Kifer-Trimble 115kV transmission line through existing Nortech Substation. This project has recently encountered implementation issues.
NA	Ravenswood-Palo Alto Nos. 1 & 2 Special Protection System	Reliability	TBD	Not yet	Not yet	No	Planning	Install protection equipment to guard against thermal overloads. PG&E is evaluating the feasibility and desirability of this SPS.

Table C-8
SDG&E Transmission Projects

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
BP99117	Escondido Substation 230/69 kV Transformer	Emergency overload, increase SDG&E import capability by 200 MW, reduce future RMR cost	6/1/2001	Yes	Yes	No	In service	Install a new 224MVA 230/69 kV transformer at Escondido Substation.
BP98187	Rancho Santa Fe - Bernardo 69 kV Transmission Line	Normal overload	6/1/2001	Yes	Yes	Yes	In service	Reconductor 6.8 miles of the 69 kV line from the Rancho Santa Fe tap to the Bernardo tap
BP01140	Imperial Valley - La Rosita 230 kV Transmission Line Reconductor	Reliability	11/1/2001	Yes	Yes	No	In service	Reconductor 5.4 miles of the 230 kV transmission line from the Imperial Valley Substation to the US-Mexico border with two conductors per phase (6 conductors total)
BP98195	Sycamore Canyon Substation: New 230/69 kV Transformer	Reliability: Handle load growth	6/1/2002	Yes	Yes	No	In service	Install new transformer bank.
BP98191	Chollas-Spring Valley 69 kV Line: Reconductor TL 622	Reliability: Resolve Chollas-Spring Valley 2.5% overload	12/1/2002	Yes	Yes	No	In service	Supports load growth in the Lemon Grove and Spring Valley Areas.
BP99125A	Install reactive power support (Talega Substation capacitors and STATCOM)	Provide reactive power support and support increase to import capability	12/1/2002	Yes	Yes	No	In service	Install 207 MVAR, 230 kV capacitor bank and 100 MVAR, 230 kV STATCOM at Talega Substation.

**Table C-8 - Continued
SDG&E Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
BP99120	Expand 230 kV Capability at San Luis Rey Substation	Reliability: Support increase in import capability and load growth	2/1/2003	Yes	Yes	No	In service	Loop three 230 kV lines into San Luis Rey Substation and upgrade one 138 kV line to 230 kV.
BP01148A	Imperial Valley 500/230 kV Transformer Upgrades Phase A - replace existing bank	Economic: Mitigate congestion	6/1/2003	Yes	Yes	No	Design/ Construction	Phase A involves replacing the existing bank. Mitigates transmission system congestion due to new generation injection from the La Rosita Expansion Projects, SER's Thermoelectrica de Mexicali Project, and high exports from CFE. R
BP01143	Border Tap - Otay Lake: Reconductor TL649F Otay Lake Tap - Border Tap 69 kV Line	Economic: Remove Congestion	12/1/2003	Yes	Yes	No	Construction	Reconductor 5.7 miles of 69 kV line from Border Tap to Otay Lake Tap. 4/23/02 - SDG&E believes the CA ISO approval is premature since no party has submitted a system upgrade request for this economically-driven project pursuant to ISO tariff.
BP01148B	Imperial Valley 500/230 kV Transformer Upgrades Phase B	Economic: Mitigate congestion	12/1/2003	Yes	Yes	No	Design/ Construction	Phase B involves installing a new second 500/230 kV transformer bank. Mitigates transmission system congestion due to new generation injection from the La Rosita Expansion Projects, SER's Thermoelectrica de Mexicali Project, and high exports from CFE.
BP01146	Reconductor Portion of TL636 and TL638 at Santee Substation and Loop-in TL13821: Los Coches-Chicarita to Santee	Reliability: Load growth	12/1/2003	Yes	Yes	No	Construction	This project is associated with the Santee 138kV Conversion Project proposed by Distribution Planning. Reconductor 3.8 miles of two 69 kV lines near Santee Substation.

**Table C-8 - Continued
SDG&E Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
BP02164	Reconductor TL603 National City - Sweetwater- Naval Station Metering	Reliability	12/1/2003	Yes	Yes	No	Design/ Construction	This project is to increase the transmission capacity between Sweetwater Substation and the downtown area, which will increase operating flexibility and improve reliability to the downtown area load. Increase capacity of TL 603 to 1425 Amps.
BP01147	San Diego- Coronado 69 kV Line: Relocate Portion of the Line Under the San Diego Bay	Mandated: Reliability	2/1/2004	Yes	Yes	No	Design	Project conflicts with the proposed channel dredging by the US Army Corps of Engineers.
BP02162	TL 13813 and TL 13814 (South Bay-Main Street 138 kV lines) Capacity Increase	Reliability: Handle load growth	6/1/2004	Yes	Yes	No	Design	Increase capacity of TL 13813 and TL 13814, South Bay-Main street line reconductoring.
BP95144	Torrey Pines- UCM Substation 69 kV Line	Reliability: Handle load growth	6/1/2004	Yes	Yes	No	Design	Construct approximately 2.5 miles of new underground 69 kV line between UCM and Torrey Pines Substations.
BP00150	Reinforce TL23030 Transmission Between Escondido and Orange County	Reliability	12/1/2004	Yes	Yes	Part of Valley- Rainbow CPCN	On hold	Reinforce TL23030 Transmission Between Escondido and Orange County. On-hold due to pending appeal of the Valley-Rainbow decision.
BP98192	Escondido-Ash: Reconductor TL 696	Reliability: Escondido-Ash 1% overload & increases transmission capacity to Ash	6/1/2005	Yes	Yes	No	Design	Reconductor 3.5 miles of 69 kV line between Escondido and Ash Substations to serve additional load from new casino at Indian Reservation. Planned operating date may be advanced due to outage requirement. Three lines in this area are being upgraded by 6/03. 5/03:

**Table C-8 - Continued
SDG&E Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
BP00146	Escondido-Lilac: Reconductor TL688	Reliability: Mitigate thermal overload	6/1/2005	Yes	Yes	No	Design	Reconductor 9 miles of the Escondido-Lilac 69 kV transmission line to serve load growth in Lilac, Pala and Rincon areas.
BP01144	Miguel-Mission Second 230 kV line	Economic: remove congestion; accommodate new generation south of Miguel Substation	6/1/2005 (delay expected)	Yes	Yes	Yes (Filed)	Permitting/ Design	CPUC Proceeding I.00-11-001 (AB970). A. Construct a new 230 kV double-circuit line from Miguel Substation to Fanita Junction, using the existing 138 kV steel tower line. B. Extend the new 230 kV line from Fanita Junction to Mission Substation. 6/4/02 - Project slipped from 12/01/04 to 6/1/05. 6/25/02 - ISO approval obtained. 7/12/02 - Application for CPCN filed. 8/12/02 - SDG&E received deficiency letter for their CPCN application. 9/6/02 - Pre-hearing conference was held on CPCN application. 2/3/03: SDG&E indicated that the CPUC staff determined the CPCN application is adequate on 1/27/03. 2/28/03: CPUC approved project; CPCN still needed.
BP00152A	Static and Dynamic Reactive Power Support	Reliability	6/1/2005	Subject to re- evaluation	Yes	Part of Valley- Rainbow CPCN	On hold	A. At Sycamore Substation, install 138 MVAR, 230 kV capacitor bank; B. At Miguel Substation, install 69 MVAR, 230 kV capacitor bank; C. At Mission Substation, install 200 MVAR STATCOM.
BP02160	Transmission Capacitors	Reliability: Support load growth	6/1/2005	No	Yes	No	Planning	Install transmission capacitors at Telegraph Canyon, Sycamore Canyon, and San Luis Rey. 3/03: removed Sycamore Canyon STATCOM from project scope, pending further study. 6/03: In-service date moved from 6/2004 to 6/2005.
BP02161	Upgrade Scripps Sycamore Canyon and Miramar to Scripps	Reliability: Handle load growth	6/1/2005	Yes	Yes	No	Planning	Build new 69 kV line between Sycamore Canyon and Miramar Substations and Reconductor the Miramar-Scripps 69 kV line.

**Table C-8 - Continued
SDG&E Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
BP00154	Shadowridge-Calavera Tap 69 kV Line: Reconductor TL 13802B	Reliability: Load growth	6/1/2006	Yes	Yes	No	Design	Reconductor 3.5 miles of the 138 kV Shadow Ridge-Calavera Tap transmission line.
BP01142	Rincon-Lilac 69 kV: Reconductor TL683	Reliability: Load growth	6/1/2007	Yes	Yes	No	Design	Reconductor 12.2 miles of the 69 kV line Rincon-Lilac transmission line. New project due to casino load.
BP01141	Talega-Pico Transmission Line: Reconductor 138 kV TL	Reliability: Load growth	6/1/2007	Yes	Yes	No	Planning	Reconductor 0.68 miles of 138 kV line between Talega and Pico Substations.
BP03170	Silvergate-New 138/69 kV Substation	Reliability	12/1/2007	No	Yes	PTC to be filed	Planning	Move TL from Main Street Substation to Silvergate Substation; construct a new 138 kV/60 kV substation.
BP00153	Capistrano-Laguna Niguel Transmission Line: Reconductor 138 kV TL13837	Reliability: Handle load growth	6/1/2009	Yes	Yes	No	Planning	Reconductor 2.9 miles of 138 kV line from Capistrano Substation to Laguna Niguel and San Mateo Substations to meet projected load growth.
N/A	Imperial Valley-La Rosita Second 230 kV Line	Support increase to import capability and load growth	TBD	No	No	Yes (see comment)	Planning	CPUC proceeding Install a second 230 kV circuit on existing double-circuit towers between Imperial Valley and La Rosita Substations. Project added on 6/1/02. Project would add up to 800 MW of capacity to Path 45. SDG&E, CFE, IID, and several merchant generators are participating in a joint study process for further expansion of Path 45 in 2003-2005. Addition of a second circuit on the existing towers was authorized as part of the original CPCN decision D83-10-004, and was reaffirmed by CPUC decision D01-12-016.

**Table C-8 - Continued
SDG&E Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
BP99123	Valley-Rainbow Interconnection Project, 500 kV	Reliability: Support increase to import capability and load growth	Unknown (previously was 6/1/05)	Yes	Yes	Yes; filed 3/23/01. Docket closed & CPCN denied 12/19/02.	Denied 12/19/02; Appeal denied	CPUC A.01-03-036. Project denied 12/19/02. Appeal denied by CPUC 5/03.

**Table C-9
SCE Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
NA	Antelope-Bailey 66 kV System (Phase I)	Reliability: minimize voltage problems and improve system performance in the Tehachapi area.	1/1/2001	Yes	Yes	No	In service	Phase I: Upgrade existing 66 kV Tehachapi system (re-arrange line, add small segments of 66 kV lines and add a new CalCement line position. See below for additional project, #04825.
04376	Alamitos - Barre #2 230 kV Transmission Line	Reliability	6/1/2001	Yes	Yes	No	In service	Replace 2000A wave traps with 3000A wave traps on the Alamitos-Barre #2 line terminals at Alamitos and Barre Substations
04376	Midway-Vincent 33 Wave Trap (Path 26 500 kV Transmission Lines)	Reliability	6/1/2001	Yes	Yes	No	In service	Part of Path 26: Replace wave traps at Vincent and Midway. Due to increased load, the wave trap has to be replaced with a higher rating to avoid overload. 12/04/02 - Project added. 2/5/03: CAISO confirms in-service date as 6/01.
N/A	North of Lugo RAS Modifications - Alta RAS	System Stability	3/1/2002	Yes	Yes	No	In service	In service as of 3/1/02.
04701	Barre-Lewis, Barre Villa Park 230 kV Reconductoring and misc terminal equipment	Reliability plus elimination of higher-cost RMR contract	6/1/2002	Yes	Yes	No	In service	Reconductor Barre-Lewis/Villa Park 230 kV lines.
04917	Hinson-Lighthipe 230 kV Transmission Line	Reliability	6/1/2002	Yes	Yes	No	In service	Project added on 5/1/02. Replace existing wave traps with 3000A wave traps on the Hinson-Lighthipe 230 kV line terminal at Lighthipe Substation.
04701	Mesa/Pardee/ Sylmar 230 kV Transmission Lines	Reliability plus elimination of higher-cost RMR contract	6/1/2002	Yes	Yes	No	In service	Project added on 5/1/02. Replace wave traps on the Mesa/Pardee/Sylmar 230 kV line terminals at Eagle Rock Substation.

**Table C-9 - Continued
SCE Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
04701	Serrano-Villa Park #1 and #2 230 kV Transmission Lines	Reliability plus elimination of higher-cost RMR contract	6/1/2002	Yes	Yes	No	In service	Project added on 5/1/02. Re-rating of the line risers at Serrano Substation on the Serrano-Villa Park #1 and #2 230 kV lines.
N/A	North of Lugo RAS Modifications - Mc Gen RAS	Reliability: Eliminate risk of N- 1 overload	12/31/2002	Yes	Yes	No	In service	
04701	2001 RMR Elimination Project Capacitor Banks	Reliability plus elimination of higher-cost RMR contract	5/1/2003	Yes	Yes	No	In service	Install 79 MVar, 230 kV capacitor banks at Mesa, La Freda, and Laguna Bell Substations. 6/1/03: In-service dated changed from 6/1/03 to 5/1/03.
03773	Valley Substation Phase 1: Third 500/115 kV Transformer	Reliability: relieve substation overload	6/1/2003	Yes	Yes	No	Construction	Install 500/115 kV Transformer #3 (560 MVA) at Valley Substation; Phase 1. Expected to be in service during 2003 (no month given in the monthly CPUC filing), with a 4th bank expected in service (Phase 2) in 2004. See separate entry for Phase 2. 3/03: filing lists Phase 1 expected on-line in 2003 (no month specified); Phase 2 for 6/2004.
04936	Vincent Fourth 500/230 kV Transformer bank	Reliability	8/1/2003	Yes	Yes	No	Construction	Install fourth transformer bank to avoid overload during outage of any of the three transformers at Vincent. 6/1/03: In-service date moved from 7/03 to 8/03.
T903 (PG&E) and 04833 (SCE)	Path 26 Upgrade Project, Phase 1 (Short-term solution) - - RAS to Drop SCE Load	Economic: Increase transfer capability and relieve transmission congestion	11/03 (Staff Estimate)	Yes	Yes (PG&E)	No	Planning	Phase 1. Project added on 5/1/02. Modify the existing remedial action scheme to trip generation in the Midway area for a 500 kV double line outage. This would increase the north-to-south transfer capability of Path 26 from the existing 3000 MW to 3400 MW (short-term solution). See also the Path 26 Upgrade Project Long-term solution. 1/27/03: SCE lists project as under construction, expected on-line 6/1/03; PG&E expects project on-line 11/03.

**Table C-9 - Continued
SCE Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
04825	Antelope-Bailey 66 kV System (Phase II)	Reliability: Minimize voltage problems & improve system performance in Tehachapi area.	5/1/2004	Yes	Yes	No	Construction	On-going studies aimed at resolving constraints placed upon wind developers. See also the Tehachapi Transmission Line project below (project ID#04928). Project added on 5/1/02. 3/17/03: SCE letter to CPUC indicates intention to proceed with Tehachapi project. 6/1/03: In-service date changed from 12/05 to 5/04.
04521	Mira Loma 500/230 kV Fourth Transformer Bank	Reliability: Resolve emergency overloads	6/1/2004	No	Yes	No	Planning	Install 500/230 kV Transformer #3 (1120 MVA) at Mira Loma Station.
04889	Upgrade the three 500 kV Transmission Lines South of Lugo: Lugo-Mira Loma #2 & #3; and Lugo-Serrano Substation.	Reliability: Avoid overload during outage of two of the three lines	6/1/2004	Yes	Yes	No	Construction	For each of the three lines, this upgrade will: (a) increase separation of line conductors from ground at several locations; (b) replace all 500 kV wave traps (18 total); and (c) upgrade the 500 kV GIS line riser at Serrano Substation on the Lugo-Serrano 500 kV line.
03773	Valley Substation, Phase 2: 560 MVA, Fourth 500/115 kV Transformer	Reliability: Relieve substation overload	6/1/2004	Yes	Yes	No	Construction	Install 500/115 kV Transformer #4 (560 MVA) at Valley Substation. See separate entry for Phase 1.
04902	Zack Tap 55 kV Reliability Project (AKA Silver Peak Circuit Breaker; AKA Control - Zack Switch)	Reliability: Reduction of circuit interruption (PBR Benefit)	6/1/2004	Yes	Yes	No	Construction	Install a switch at the tap for the Silver Peak leg on the Control-Zack-White Mountain-Deep Springs 55 kV transmission lines.

**Table C-9 - Continued
SCE Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
03603	Viejo 230/66 kV Substation	Reliability: Install various facilities to relieve A-Bank and transmission line loading and also to improve reliability by creating load-rolling options	5/1/2005	Yes	Yes	No (PTC expected)	Permitting	Connect to 230 kV system by looping San Onofre-Chino 230 kV line into it. 3/03: on-line date moved from 2004 to 5/1/05.
None	Devers-Palo Verde 2	Reliability: increase import capability from desert southwest into California and facilitate deliver of generation in Palo Verde area	6/2005	No	No	Yes	Planning	Preparing to file CPCN application in the 4th qtr of 2003 or early 2004 after preparation of the Proponent's Environmental Assessment (PEA). Will significantly increase the import capability from the desert southwest into CA and facilitate the delivery to California of additional generation supply from facilities in the Palo Verde area.
04928	Tehachapi Transmission Line	Reliability: minimize voltage problems, increase capacity, and connect wind generation	2006 or later	No	Yes	No (CPCN expected in first half of 2004)	Planning	CPUC I.00-11-001 (AB970). A new 230 kV line is a proposed alternative solution to the Antelope/Bailey 66 kV system upgrades (project ID#04825). Includes both 230 and 69 kV facilities. 1/15/03: SCE completed and issued the Phase 2 Tehachapi Transmission Conceptual Study. Project would include construction of 230 kV line between SCE's existing Pardee substation and a new substation in the Tehachapi area, plus construction of associated 66 kV collector lines from various windparks. Project would support development of potential new renewable resources in this area.

**Table C-9 - Continued
SCE Transmission Projects**

PTO ID # (ISO ID #)	Project Name	Purpose	Current Projected or Actual On- line Date	ISO Approved	PTO Approved for Funding	CPCN Required	Project Status	Description / Comments
None	Etiwanda 500/230 kV Substation	Reliability: Load growth	2008	No	No	No (PTC application expected 4th qtr of 2003)	Planning	Required to serve growing customer load in western San Bernardino County area.
None	Path 26 Upgrade Project (Long- term solution): Phase 2	Economic: Increase transfer capability and relieve transmission congestion	TBD	No	No	No	Planning	Phase 2; see Project 04833 for Phase 1. Upgrade the existing Path 26 transmission system by making facility upgrades at the Midway and Vincent Substations, and reconductoring PG&E's 500 kV line segment of the Midway-Vincent #3 500 kV line, in order to increase the bi-directional path rating from 3400 MW (following a short-term upgrade) to 4000 MW. Project added on 5/1/02. 6/1/02 - In service date changed from 2007 to TBD.